


~~SECRET~~

13 AUG 1971

MEMORANDUM FOR THE RECORD 25X1A6a

SUBJECT: Movable Shelving Project, [REDACTED] Onsite
Inspection and Progress Meeting 11 August 1971
(RE-LO 18-70)

1. Attendees:




25X1A

2. The movable shelving project is progressing with a marked improvement. The assistance of an onsite representative from the supplier, [REDACTED] 25X1A5a1
[REDACTED] has contributed to this improvement and is considered necessary for continued satisfactory progress. A [REDACTED] representative is scheduled to continue to be available for the foreseeable future. 25X1A5a1

3. Bay 1, Sections 1 and 2, are being loaded and used by the Using Service. Both Sections 1 and 2 appear to be operating satisfactory, but wiring changes and corrections of punch list items remain to be completed.

4. Bay 2, Section 3, will have wiring changes and corrections incorporated in the installation and will serve as a model for the remaining sections. Bay 2, Section 3, is scheduled for completion by the contractor on 16 August. Loading of Section 3 will be conducted 17-19 August by the Using Service and operational testing will be carried out thereafter.

~~SECRET~~



OL 1 4420

~~SECRET~~

25X1A6a

SUBJECT: Movable Shelving Project, [REDACTED] Onsite
Inspection and Progress Meeting 11 August 1971
(RE-LO 18-70)

5. Work on Bay 2, Section 4, and Bay 3, Sections 5 and 6, is well underway, but the completion dates will not be established until it is agreed that Section 3 is completed to the satisfaction of the Using Service.

SIGNED

25X1A9a

[REDACTED]
Field Engineering Branch

Distribution:

Original - OL/RECD Official

25X1A9a

1 - OL/RECD/FEngB Chrono

1 - RAB/SSS/DDS [REDACTED]

1 - OL/READER

25X1A9a

OL/RECD/FEngB/[REDACTED]
(13 August 1971)

~~SECRET~~